

CITY OF EL MIRAGE CAPITAL IMPROVEMENT PROJECT UPDATE


Engineering Division

Phone: 623-972-8116

Fax: 623-876-4605

Contact Info:

CIP Hotline

Jorge Gastelum, P.E., Community Development Director/City Engineer

623-876-4615

623-876-2976

#	Project No.	Project Title	City Council Approval Date	Current Status	Estimated Project Completion Date
COUNCIL GOALS - APPROVED CIP PROJECTS (Listed in order of Priority)					
1	ADOT	Grand Ave Improvements - Phase I (Thunderbird Rd & Thompson Ranch Rd)	Feb. 22, 2011	Final concrete punch list items to be finalized in May.	2018
2	ADOT	Grand Ave Improvements - Phase II (Frontage Road)	Feb. 22, 2011	Bid Opening was performed on April 27th. Construction is scheduled to begin in Summer 2018 and last for 12 months.	2019
3	EM15-F01/F02	City Hall	Jan. 6, 2015	One Year Warranty items being addressed.	Complete
CIP PROJECTS APPROVED BY COUNCIL					
1	EM17-ST01	Butler Drive Reconstruction	May 16, 2017	Project anticipated to be advertised for construction in May.	2018
2	EM18-ST01	Dysart Road Improvements	May 17, 2016	Project was approved for 30% Design at the April 17th Council Meeting and a Kickoff Meeting took place on April 20th. Survey and geotechnical work has started and will be complete in May.	2020
3	EM18-W02	Dysart Road Water Main Installation	April 17, 2018	Project was approved for the design at the April 17th Council Meeting and a Kickoff Meeting took place on April 20th. Survey and geotechnical work has started and will be complete in May.	2019
4	EM16-WW01 & WW02	Olive Avenue Sewer & Water Improvements	May 17, 2016	Final utility adjustments to take place during the week of May 7th.	2018
5	EM16-W02	Waterline Easement Access - Palm & Alto Streets	May 17, 2016	City staff is reviewing a proposal from the JOC.	2018
6	EM16-ITS01	El Mirage Road and Thunderbird Road ITS	Mar. 1, 2016	The Bid Opening took place on April 27th. The project is anticipated to start in the Summer of 2018.	2018
7	EM12-ST03/04	El Mirage Road Improvements - Cactus to Grand & T-bird 127th to El Frio	Jan. 26, 2012	Contractor anticipates having all punch list items complete by the end of May.	2018
8	MCDOT	El Mirage Road Improvements - Northern Ave to Gateway Park	Mar. 10, 2011	Rubber surface course and striping has been complete. All three traffic signals are operational. Installation of drywells, landscaping and utility adjustments to take place in May.	2018
9	MCDOT	Northern Parkway Improvements	Mar. 10, 2011	Design for Phase II has been completed. Project will be advertised for construction in 2018. Dysart Road Overpass 95% plans anticipated in July. Dysart Road Overpass 60% plans anticipated in May. Monthly Progress Meetings continue for both overpasses.	2019 (Phase II)
10	PW11-ST02	El Mirage Road Improvements - Gateway Park to Cactus	Jan. 26, 2012	One Year Warranty items being addressed.	Complete
11	EM18-PK01	Outdoor Basketball Court Installation	Feb. 6, 2018	The concrete has been poured and the poles for the baskets have been set. Court surface will be installed the first week of May and the project will be complete by mid May.	2018
12	EM18-W01	Old Town Surprise Water Main Replacement	Feb. 6, 2018	30% design plans have been provided to City staff for review.	2019

* Red indicates changes from previous updates.