

## CITY OF EL MIRAGE CAPITAL IMPROVEMENT PROJECT UPDATE



**Engineering Division**  
 Phone: 623-972-8116  
 Fax: 623-876-4605

Contact Info:  
 CIP Hotline  
 Jorge Gastelum, P.E., Community Development Director/City Engineer

623-876-4615  
 623-876-2976

#	Project No.	Project Title	City Council Approval Date	Current Status	Estimated Project Completion Date
<b>CIP PROJECTS APPROVED BY COUNCIL</b>					
1	MCDOT	Northern Parkway Improvements	March 10, 2011	A Construction Kickoff Meeting for the El Mirage & Dysart Overpasses is scheduled for May 5th. A resolution meeting was held for the 95% plans of the El Mirage Alternative Access project. Utility relocations have also started along Butler Drive.	2022 (Overpasses)
2	EM18-ST01	Dysart Road Improvements	May 17, 2016	A Development Agreement with Microsoft for the design and construction of the Olive Avenue half street was approved at the February 2nd Council Meeting. The Dysart Road project will be placed on hold until the Olive Avenue plans are complete so that both roadways can be constructed at the same time. The design of Olive Avenue started in March.	2023
3	EM20-ST01	Cheryl Drive Improvements - El Mirage Road to 121st Avenue	June 18, 2019	This project has been placed on hold until FY21-22	2022
4	EM20-W01	CDBG - Water Line Replacement - Alto & Palm	June 18, 2019	All water main and tie ins between Thunderbird Road and Well Street have been completed. The City is in the process of extending the project to complete the final run between Well Street and End Street.	2021
5	EM20-TS01	Traffic Signal at Dysart Road and Acoma Drive	December 3, 2019	The Contractor has provided submittals to the City for review. Approved equipment has been ordered.	2021
6	EM21-W01	CDBG - Water Line Replacement - West Downtown	June 2, 2020	Final design is complete. The project was advertised for construction on April 12th. The bid opening is May 6th.	2021
7	EM21-TS01	Traffic Signal Upgrades - Flashing Yellow Arrows	June 2, 2020	A pre-construction meeting was held on April 13th. Material submittals have been approved by the City. Some of the traffic signal equipment have long lead times (around 4-6 weeks). A design services contract for additional design will go to Council for approval at the May 18th meeting.	2021
8	EM21-ST01	Cactus Road Improvements	June 2, 2020	The City has reviewed the 100% submittal and is obtaining a construction bid for the work from an On Call Job Order Contract (JOC). The construction contract is anticipated to be on the May 18th Council Meeting Agenda.	2021
9	EM21-FP01	Water Reclamation Facility Floodplain Analysis	June 2, 2020	The Consultant has provided the LOMR application package to the City for review.	2021
10	NTCP	Neighborhood Traffic Calming Program	June 2, 2020	The design for the speed cushions along Acoma Drive and 127th Avenue was completed and staff is prepared to start the petition process. Additional study requests were submitted for 119th Avenue and Soledad Street.	2022
11	EM20-F01	Library Remodel / Relocation	June 2, 2020	The 95% Plans were submitted to the City for review and comments. A 95% Guarantee Max Price (GMP) will be submitted to the City on May 17th.	2022